## Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120006-2

## CONSTRUCTION PROGRESS REPORT FOR MONTH OF Pebrary 195

To be submitted (in duplicate) as of the first day of each month on all projects involving new construction, repairs, or alterations. If authorization has been received and work not yet commenced, report should be submitted, giving under "Date of Commencement", the known or estimated date when work will commence.

STATSPEC	Project Title:	L	ocation:	STATIN					
STATINTL	Contractor		llotment No.: 242-40-						
	Date of Commencement: 11 August		cheduled Completion Date						
	property and the second se		rhearted completion Date	to 8 NOV. 1953					
	Authority for construction (ide	entification	n of instrument authoriz;	ing work):					
	Brief description of work involved: Construction of antenna field and cover								
					:.	Percent completed in various br	anches of	vork:	
						Excavation, grading	1 %	Flooring	d.
:	Concrete, cement work	96	Hardware	% %					
	Structural steel	%	Painting, glazing						
	Masonry	76	Plumbing	%					
	Carpentry, millwork	%	Heating, ventilating						
	Roofing, waterproofing	%	Electrical	%					
	Sheet metal	%	Electric fixtures	9/0					
	Lath, plaster, acoustic	%	Approach work	%					
	Insulation	100%	Other	%					
	Goszial ceble	100%	Power deble	100 %					
	Totals:	<del></del>							
,									
	Amount of contract, includ		ns and deductions \$	45,406.89					
	Amount of contract, includ Value of work completed to	date	ns and deductions \$	45,406.89 45,406.89					
	Amount of contract, includ	date	ns and deductions \$						
	Amount of contract, includ Value of work completed to Value of materials on site	date	ns and deductions \$						
	Amount of contract, includ Value of work completed to Value of materials on site Value of materials in store	date age		45,405,89					
,	Amount of contract, includ Value of work completed to Value of materials on site	date age ork and mat	erials						

Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120006-2

## Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120006-2

- 1. This blank is an interim form to be used in reporting progress on all contracts involving expenditure of funds for construction, including alterations and repairs to existing structures and is intended to supplement the Real Property Report (Form No. 36-219) in affording a complete record of the Agency's real property holdings.
- 2. When no Agency technical representative is assigned to the project or to the station under whose jurisdiction the work is being done, the necessary information should be obtained from the appropriate representative of the Agency responsible for management of the contract.
  - 3. If various units of work under one authorization do not lend themselves to inclusion in one progress report, separate sheets should be submitted; e.g., when work under a given authorization is handled under two or more separate contracts.

. .